



THE WAY

**TERM 3: THURSDAY 7
SEPTEMBER 2017**







PHYSICAL EDUCATION CENTRE CONSTRUCTION UPDATE

Construction is in full swing.

The first-floor concrete slab for the three classrooms, indoor viewing gallery and upstairs staffroom is now in position. At present 20 concrete columns are being formed up and expected to be poured next week. These columns will support the remainder of the roof structure which is expected to be position within the next two months.

Did you know:

- 196 truck-loads of concrete (1176m³) have been delivered to site so far for the construction of the new Physical Education Centre.
 - 134 truck-loads of premium grade topsoil (2000 tons) will be spread over the new athletics tracks and playing field within the next six weeks.
-